



2016 MONACO GRAND PRIX

From	The FIA Formula One Technical Delegate	Document	27
To	The FIA Stewards of the Meeting	Date	28 May 2016
		Time	17:49

Technical Delegate's Report

A front floor deflection test was carried on car number 26.

The vertical deflection under a vertical load of 4000 Newton exceeded 5mm. As this is not in compliance with Article 3.17.5 I am referring this matter to the stewards for their consideration.

Jo Bauer

The FIA Formula One Technical Delegate